LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
U-5927A						$0.00	
U-5118EO						$0.00	
U-5118EO	FFY 15	US 401 @ SR 2301/SR2307	STPDA	20	$264,000.00	$0.00	
C-5163	FFY 15					$0.00	
C-5163	FFY 16	Crabtree Creek Greenway II	CMAQ	20	$1,200,000.00	$0.00	
U-5927A	FFY 17	N Judd Parkway NE Widening	STPDA	40	$1,686,000.00	$0.00	

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
U-5927A		○	○	○	○	○	LAPP Records				
							NCDOT Records				
U-5118EO		○	○	○	○	○	LAPP Records				
							NCDOT Records				
U-5118EO	Division 5	◉	◉	◉	○	○	LAPP Records	12/1/2014	6/1/2015	9/1/2015	
							NCDOT Records				
C-5163		○	○	○	○	○	LAPP Records				
							NCDOT Records				
C-5163	Cary	○	○	◉	○	○	LAPP Records	7/30/2015	8/31/2015	12/31/2015	
							NCDOT Records				
U-5927A	Fuquay-Vari	○	○	◉	○	○	LAPP Records	3/25/2015	12/31/2016	11/1/2016	
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
C-5604OD-R	FFY 18	Crabtree Creek West Greenway	CMAQ				
BL-0025	FFY 22	Ronald Drive and Forest Ridge Road Sidewalks	STBGANY	20	$1,191,200.00		
U-5928-RET	FFY 23	RET - Peakway South Salem Interchange	RET		($2,500,000.00)		
U-5521-RET	FFY 23	RET - West Street Extension	RET		($1,670,900.00)		
TC-0029	FFY 24	Route 305 Minimum With Existing Sidewalk	FLEX	20	$272,640.00		
TL-0046	FFY 24	Route 305 Full Baseline Stops	FLEX	20	$260,000.00		

TIP ID	Agency	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
C-5604OD-R	Raleigh	○	○	◉	○	○	LAPP Records				
							NCDOT Records				
BL-0025	GoRaleigh	◉	◉	◉	○	○	LAPP Records	10/1/2021		1/1/2022	
							NCDOT Records				
U-5928-RET	Apex	○	○	○	○	○	LAPP Records				
							NCDOT Records				
U-5521-RET	Raleigh	○	○	○	○	○	LAPP Records				
							NCDOT Records				
TC-0029	GoTriangle	◉	○	◉	○	○	LAPP Records	8/31/2023			
							NCDOT Records				
TL-0046	GoTriangle	◉	◉	◉	○	○	LAPP Records	10/2/2023	3/1/2024		
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
BL-0172	FFY 26			20	$2,000,000.00	$0.00	$0.00

Agency:

PE ○ ROW ○ CON ◉ DB ○ ADF ○

	NEPA Auth.	ROW Auth.	Construction Auth.
LAPP Records	2/3/2025	3/3/2025	12/3/2025
NCDOT Records			

Status:

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
BL-0126	25			35	$3,250,000.00	$0.00	$3,250,000.00

Agency:

PE ○ ROW ○ CON ◉ DB ○ ADF ○

	NEPA Auth.	ROW Auth.	Construction Auth.
LAPP Records	10/25/2024	10/29/2024	7/1/2024
NCDOT Records			

Status: Full Exposure

C-5168	FFY 09	Crabtree Creek Greenway			$3,397,514.00	$0.00	$4,203,816.00

Agency: Morrisville

PE ○ ROW ○ CON ○ DB ○ ADF ○

	NEPA Auth.	ROW Auth.	Construction Auth.
LAPP Records			
NCDOT Records			

Status: Full Exposure

C-5164	FFY 09	Smith Creek Greenway			$3,337,786.00	$0.00	$3,337,786.00

Agency: Wake Forest

PE ○ ROW ○ CON ○ DB ○ ADF ○

	NEPA Auth.	ROW Auth.	Construction Auth.
LAPP Records			
NCDOT Records			

Status: Full Exposure

C-5168	FFY 09	Crabtree Creek Greenway			$4,203,816.00	$0.00	$4,203,816.00

Agency: Morrisville

PE ○ ROW ○ CON ○ DB ○ ADF ○

	NEPA Auth.	ROW Auth.	Construction Auth.
LAPP Records			
NCDOT Records			

Status: Full Exposure

C-5165	FFY 09	High House Road/Cary Parkway Intersection Improvements			$2,976,000.00	$0.00	$2,976,000.00

Agency: Cary

PE ○ ROW ○ CON ○ DB ○ ADF ○

	NEPA Auth.	ROW Auth.	Construction Auth.
LAPP Records			
NCDOT Records			

Status: Full Exposure

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
EL-5100GG	FFY 11	Old Reedy Creek Trailhead		20	$80,000.00	$0.00	$490,000.00
EL-5100PA	FFY 12	Middle and Upper Walnut Creek Connector Trail			$339,073.00	$0.00	$339,073.00
U-5318	FFY 13	Main St. Extension			$853,364.00	$0.00	$5,200,000.00
R-5523	FFY 13	Harnett Central @ US-104			$720,000.00	$0.00	$720,000.00
EL-5100CD	FFY 13	Smithfiend Road Sidewalk Improvements			$324,765.00	$0.00	$324,765.00
EL-5100AE	FFY 13	Dunn Creek Greenway Downtown Connector			$665,440.00	$0.00	$665,440.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
EL-5100GG	Cary	◉	○	○	○	○	LAPP Records				Full Exposure
							NCDOT Records				
EL-5100PA	NCSU	○	○	○	○	○	LAPP Records				Full Exposure
							NCDOT Records				
U-5318	Holly Springs	○	○	○	○	○	LAPP Records				Full Exposure
							NCDOT Records				
R-5523	Division 6	○	○	○	○	○	LAPP Records				Full Exposure
							NCDOT Records				
EL-5100CD	Knightdale	○	○	○	○	○	LAPP Records				Full Exposure
							NCDOT Records				
EL-5100AE	Wake Forest	○	○	○	○	○	LAPP Records				Full Exposure
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
EL-5100GG	FFY 14	Old Reedy Creek Trailhead			$490,000.00	$0.00	$490,000.00
EL-5100GG-	FFY 14	ADF - Old Reedy Creek Trailhead	ADF	50	$305,000.00	$0.00	$305,000.00
R-5523-ADF	FFY 14	ADF - Harnett Central @ US-104	ADF	50	$1,075,000.00	$0.00	$1,075,000.00
U-5318	FFY 14	Main St. Extension			$5,200,000.00	$0.00	$5,200,000.00
U-5501-ADF	FFY 14	ADF - Reedy Creek Road	ADF	50	$200,000.00	$0.00	$200,000.00
U-5530KA	FFY 14	Butner to Creedmoor Greenway			$1,056,000.00	$0.00	$1,056,000.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
EL-5100GG	Cary	○	○	◉	○	○	LAPP Records				Full Exposure
							NCDOT Records				
EL-5100GG-	Cary	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
R-5523-ADF	Division 6	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
U-5318	Holly Springs	○	○	○	○	○	LAPP Records				Full Exposure
							NCDOT Records				
U-5501-ADF	Cary	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
U-5530KA	Granville Co	○	○	○	○	○	LAPP Records				Full Exposure
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
U-5118E	FFY 15	2015 Safety Improvements	STPDA	20	$376,000.00	$0.00	$376,000.00
B-5121-ADF	FFY 16	ADF - Capital Blvd/Peace Street Bridge Replacement	STPDA	50	($3,500,000.00)	$0.00	$2,530,437.00
C-5604OA	FFY 16	New Bern Ave Pedestrian Improvements	CMAQ	67	$1,754,071.00	$0.00	$1,754,071.00
TG-4321A	FFY 16	Bus Stop Improvements	STPDA	20	$144,640.00	$0.00	$144,640.00
B-5121-ADF	FFY 16	ADF - Capital Blvd/Peace Street Bridge Replacement	STPDA	50	$3,500,000.00	$0.00	$2,530,437.00
U-5530KA-A	FFY 16	ADF - Butner to Creedmoor Greenway	ADF	50	$450,717.00	$0.00	$450,717.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
U-5118E	Division 5	●	●	●	○	○	LAPP Records	12/1/2014	1/1/2015	9/1/2015	Full Exposure
							NCDOT Records				
B-5121-ADF	Raleigh	○	○	○	○	●	LAPP Records				Full Exposure
							NCDOT Records				
C-5604OA	Raleigh	○	●	●	○	○	LAPP Records	5/20/2016	11/22/2016	3/28/2017	Full Exposure
							NCDOT Records				
TG-4321A	GoTriangle	●	○	●	○	○	LAPP Records				Full Exposure
							NCDOT Records				
B-5121-ADF	Raleigh	○	○	○	○	●	LAPP Records				Full Exposure
							NCDOT Records				
U-5530KA-A	Granville Co	○	○	○	○	●	LAPP Records				Full Exposure
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
W-5601BC-A	FFY 16	ADF - NC42 at SR 2736	ADF	50	$125,000.00	$0.00	$125,000.00
EL-5100AE-A	FFY 16	ADF - Dunn Creek Greenway Downtown Connector	ADF	50	$300,000.00	$0.00	$300,000.00
U-5318-ADF	FFY 16	ADF - Main St. Extension	ADF	50	$1,250,888.00	$0.00	$1,250,888.00
U-5318-ADF	FFY 16	ADF - Main St. Extension	ADF	50	$439,386.00	$0.00	$1,250,888.00
U-5118AF-A	FFY 16	ADF - Kelly Rd and Olive Chapel Rd. OI and Sidewalk	ADF	50	$130,000.00	$0.00	$130,000.00
C-5168-ADF	FFY 17	ADF - Crabtree Creek Greenway	ADF	50	$806,302.00	$0.00	$129,786.00

Agency:					NEPA Auth.	ROW Auth.	Construction Auth.	Status
Division 5	PE ○	DB ○						
	ROW ○	ADF ◉	LAPP Records					Full Exposure
	CON ○		NCDOT Records					
Wake Forest	PE ○	DB ○						
	ROW ○	ADF ◉	LAPP Records					Full Exposure
	CON ○		NCDOT Records					
Holly Springs	PE ○	DB ○						
	ROW ○	ADF ◉	LAPP Records					Full Exposure
	CON ○		NCDOT Records					
Holly Springs	PE ○	DB ○						
	ROW ○	ADF ◉	LAPP Records					Full Exposure
	CON ○		NCDOT Records					
Apex	PE ○	DB ○						
	ROW ○	ADF ◉	LAPP Records					Full Exposure
	CON ○		NCDOT Records					
Morrisville	PE ○	DB ○						
	ROW ○	ADF ◉	LAPP Records					Full Exposure
	CON ○		NCDOT Records					

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
U-5118BB	FFY 17	Durham Rd. OI	STPDA	20	$2,038,092.00	$0.00	$2,038,092.00
U-5118AE-A	FFY 17	ADF - OI for NC 55 at Apex Peakway	ADF	50	$302,500.00	$0.00	$302,500.00
TT-5209	FFY 17	Computer Aided Dispatch and Bus Tracking	STPDA	20	$1,068,954.00	$0.00	$1,068,954.00
EL-5100PA-A	FFY 17	ADF - Middle and Upper Walnut Creek Connector Trail	ADF	50	$4,500.00	$0.00	$4,500.00
EL-5100CD-A	FFY 17	ADF - Smithfiend Road Sidewalk Improvements	ADF	50	$15,990.00	$0.00	$15,990.00
U-5118JB	FFY 17	NC 55 Bypass SuperStreet	STPDA	20	$1,200,000.00	$0.00	$1,200,000.00

TIP ID	Agency	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
U-5118BB	Wake Forest	○	◉	◉	○	○	LAPP Records	4/3/2017	11/3/2016	8/4/2017	Full Exposure
							NCDOT Records				
U-5118AE-A	Apex	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
TT-5209	GoRaleigh	○	○	◉	○	○	LAPP Records				Full Exposure
							NCDOT Records				
EL-5100PA-A	NCSU	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
EL-5100CD-A	Knightdale	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
U-5118JB	Holly Springs	○	○	◉	○	○	LAPP Records	1/18/2016	5/23/2016	9/26/2016	Full Exposure
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
C-5604OD	FFY 17	Crabtree Creek West Greenway	CMAQ	66	$1,547,000.00	$0.00	$1,547,000.00
U-5530LA/LB	FFY 17	Sam's Branch Greenway Phase II	TAP	20	$1,708,800.00	$0.00	$1,708,800.00
C-5604HA	FFY 18	Mingo Creek Greenway Extension	CMAQ	20	$2,057,600.00	$0.00	$2,057,600.00
C-5604IC	FFY 18		CMAQ	30	$2,625,000.00	$0.00	$2,625,000.00
U-5530GA	FFY 18	Park Depot Greenway Trail			$989,728.00	$0.00	$989,728.00
C-5165-ADF	FFY 18	ADF - High House Road/Cary Parkway Intersection Improvements	ADF	50	$555,000.00	$0.00	$555,000.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
C-5604OD	Raleigh	○	○	◉	○	○	LAPP Records	4/1/2016	5/15/2016	5/1/2017	Full Exposure
							NCDOT Records				
U-5530LA/LB	Clayton	○	○	◉	○	○	LAPP Records	11/30/2015		10/1/2016	Full Exposure
							NCDOT Records				
C-5604HA	Knightdale	○	◉	◉	○	○	LAPP Records			8/4/2018	Full Exposure
							NCDOT Records	11/13/2017	4/10/2019	5/27/2022	
C-5604IC		○	○	◉	○	○	LAPP Records	11/15/2017		6/1/2018	Full Exposure
							NCDOT Records				
U-5530GA	Fuquay-Vari	○	○	○	○	○	LAPP Records				Full Exposure
							NCDOT Records				
C-5165-ADF	Cary	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
TG-5234	FFY 18	Bus Stop Improvements	STP	20	$400,000.00	$0.00	$400,000.00
C-5604IA-AD	FFY 18	ADF - Panther Creek Greenway and Trailhead	ADF	50	$1,425,000.00	$0.00	$1,425,000.00
EL-5100AD-A	FFY 18	ADF - Priority Pedestrian Corridors	ADF	50	$480,000.00	$0.00	$558,992.00
TD-5289	FFY 18	Compressed Natural Gas Fueling Station	STP	20	$2,760,000.00	$0.00	$2,760,000.00
U-5927A-AD	FFY 18	ADF - N Judd Parkway NE	ADF	50	$1,138,000.00	$0.00	$1,138,000.00
U-5530OA-A	FFY 18	ADF - Trailwood Sidewalks	ADF	50	$264,000.00	$0.00	$264,000.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
TG-5234	GoCary	◉	○	◉	○	○	LAPP Records				Full Exposure
							NCDOT Records				
C-5604IA-AD	Cary	○	○	◉	○	○	LAPP Records				Full Exposure
							NCDOT Records				
EL-5100AD-A	Wake Forest	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
TD-5289	GoRaleigh	◉	○	◉	○	○	LAPP Records				Full Exposure
							NCDOT Records				
U-5927A-AD	Fuquay-Vari	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
U-5530OA-A	Raleigh	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
U-5530NA-A	FFY 18	ADF - Davis Drive Trail	ADF	50	$340,000.00	$0.00	$105,000.00
U-5501A&B	FFY 18	Reedy Creek Road Improvements	STP	20	$5,118,000.00	$0.00	$5,118,000.00
TT-6108	FFY 18	Transit Signal Priority Project	CMAQ	20	$1,000,000.00	$0.00	$1,000,000.00
C-5164-ADF	FFY 18	ADF - Smith Creek Greenway	ADF	50	$420,133.00	$0.00	$420,133.00
TD-5305	FFY 19	Downtown Cary Multimodal Facility	STP	20	$2,000,000.00	$0.00	$2,000,000.00
U-6095	FFY 19	New Bern Ave. Bottleneck Elimination	STP	20	$409,600.00	$0.00	$409,600.00

TIP ID	Agency	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
U-5530NA-A	RTP	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
U-5501A&B	Cary	○	◉	◉	○	○	LAPP Records	6/1/2017	8/1/2017	6/1/2018	Full Exposure
							NCDOT Records				
TT-6108	GoRaleigh	○	○	◉	○	○	LAPP Records				Full Exposure
							NCDOT Records				
C-5164-ADF	Wake Forest	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
TD-5305	GoCary	◉	◉	○	○	○	LAPP Records				Full Exposure
							NCDOT Records				
U-6095	Raleigh	○	◉	◉	○	○	LAPP Records	12/1/2018	4/1/2019	11/1/2019	Full Exposure
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
U-5530OC	FFY 19	Navaho Drive Sidewalk	TAP	20	$352,000.00	$0.00	$352,000.00
U-5530NA-A	FFY 19	ADF - Davis Drive Trail	ADF	50	$105,000.00	$0.00	$105,000.00
U-5530LA/LB	FFY 19	ADF - Sam's Branch Greenway	ADF	50	$991,471.00	$0.00	$991,471.00
U-5515-ADF	FFY 19	ADF - Stadium Drive	ADF	50	$3,038,750.00	$0.00	$3,038,750.00
U-5501A&B-	FFY 19	ADF - Reedy Creek Road	ADF	50	$3,038,750.00	$0.00	$3,038,750.00
C-5168-ADF	FFY 19	ADF - Crabtree Creek Greenway	ADF	50	$129,786.00	$0.00	$129,786.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
U-5530OC	Raleigh	●	○	●	○	○	LAPP Records				Full Exposure
							NCDOT Records				
U-5530NA-A	RTP	○	○	○	○	●	LAPP Records				Full Exposure
							NCDOT Records				
U-5530LA/LB	Clayton	○	○	○	○	●	LAPP Records				Full Exposure
							NCDOT Records				
U-5515-ADF	Wake Forest	○	○	○	○	●	LAPP Records				Full Exposure
							NCDOT Records				
U-5501A&B-	Cary	○	○	○	○	●	LAPP Records				Full Exposure
							NCDOT Records				
C-5168-ADF	Morrisville	○	○	○	○	●	LAPP Records				Full Exposure
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
U-5118JB-AD	FFY 19	ADF - NC 55 Bypass SuperStreet	ADF	50	$577,957.00	$0.00	$577,957.00
TD-5304	FFY 19	FY 2019 Bus Stop Improvements	STP	20	$876,000.00	$0.00	$876,000.00
EL-5100AD-A	FFY 19	ADF - Priority Pedestrian Corridors	ADF	50	$558,992.00	$0.00	$558,992.00
C-5604RA-A	FFY 19	ADF - Timber Drive Sidewalks	ADF	50	$335,182.00	$0.00	$335,182.00
C-5604QA-A	FFY 19	ADF - Main Street Improvements	ADF	50	$561,501.00	$0.00	$411,160.00
C-5604OB-A	FFY 19	ADF - Bikeshare	ADF	50	$133,142.00	$0.00	$133,142.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
U-5118JB-AD	Holly Springs	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
TD-5304	GoRaleigh	◉	◉	◉	○	○	LAPP Records				Full Exposure
							NCDOT Records				
EL-5100AD-A	Wake Forest	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
C-5604RA-A	Garner	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
C-5604QA-A	Youngsville	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
C-5604OB-A	Raleigh	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
C-5604IB-AD	FFY 19	ADF - White Oak Creek Greenway	ADF	50	$1,110,000.00	$0.00	$1,110,000.00
C-5604IB-AD	FFY 19	ADF - White Oak Creek Greenway	ADF	50	$1,850,000.00	$0.00	$1,110,000.00
C-5604AC	FFY 19	Kelly and Apex Barbecue Pedestrian Improvements	CMAQ	30	$647,500.00	$0.00	$647,500.00
C-5166A-AD	FFY 19	ADF - Cross City Trail II	ADF	50	$1,504,555.00	$0.00	$1,504,555.00
C-5166B-AD	FFY 19	ADF - Cross City Trail III	ADF	50	$815,976.00	$0.00	$815,976.00
U-5118OA-A	FFY 19	ADF - Wake Forest/ Blount/ Person	ADF	50	$735,920.00	$0.00	$735,920.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
C-5604IB-AD	Cary	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
C-5604IB-AD	Cary	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
C-5604AC	Apex	○	◉	◉	○	○	LAPP Records	8/1/2018	11/1/2018	6/1/2019	Full Exposure
							NCDOT Records				
C-5166A-AD	Creedmoor	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
C-5166B-AD	Creedmoor	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
U-5118OA-A	Raleigh	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
C-5604QA-A	FFY 20	ADF - Main Street Improvements	ADF	50	$81,979.00	$0.00	$411,160.00
TD-5309	FFY 20	GoRaleigh Bus Stop Sites	STBGDA	20	$2,000,000.00	$0.00	$2,000,000.00
U-5530AC-A	FFY 20	ADF - James St to Downtown Apex	ADF	50	$171,000.00	$0.00	$171,000.00
U-5537-ADF	FFY 21	ADF - Lake Pine Drive	ADF	50	$1,234,827.00	$0.00	$1,234,827.00
C-5604QA-A	FFY 21	ADF - Main Street Improvements	ADF	50	$411,160.00	$0.00	$411,160.00
C-5604OE-A	FFY 21	ADF - Gorman St Pedestrain Connector	ADF	50	$152,000.00	$0.00	$152,000.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
C-5604QA-A	Youngsville	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
TD-5309	GoRaleigh	◉	◉	◉	○	○	LAPP Records	7/29/2020	9/1/2020		Full Exposure
							NCDOT Records				
U-5530AC-A	Apex	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
U-5537-ADF	Apex	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
C-5604QA-A	Youngsville	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
C-5604OE-A	Raleigh	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
TG-6814	FFY 21	Bus on shoulder on I540 and I40	STBGDA	20	$127,880.00	$0.00	$127,880.00
TG-6815	FFY 21	Improvements at 13 bus stops	STBGDA	20	$259,200.00	$0.00	$259,200.00
TG-6816	FFY 21	Enhanced Transfer Points (6 site locations)	STBGDA	20	$787,737.00	$0.00	$787,737.00
BL-0039	FFY 21	3 Sidewalk Connections to GoCary Transit Service	CMAQ	25	$1,020,534.00	$0.00	$1,020,534.00
U-5530OB-A	FFY 21	ADF - Leesville SRTS	ADF	50	$222,700.00	$0.00	$222,700.00
U-5530PA-A	FFY 21	ADF - Main Street Sidewalks	ADF	50	$470,268.00	$0.00	$470,268.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
TG-6814	GoTriangle	○	○	◉	○	○	LAPP Records	5/29/2020			Full Exposure
							NCDOT Records				
TG-6815	GoTriangle	◉	◉	◉	○	○	LAPP Records	7/29/2020	9/1/2020		Full Exposure
							NCDOT Records				
TG-6816	GoRaleigh	◉	○	◉	○	○	LAPP Records				Full Exposure
							NCDOT Records				
BL-0039	GoCary	◉	◉	◉	○	○	LAPP Records				Full Exposure
							NCDOT Records				
U-5530OB-A	Raleigh	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
U-5530PA-A	Angier	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
TL-0011	FFY 22	Downtown Apex Transfer Points	STBGDA	50	$166,500.00	$0.00	$166,500.00
C-5604OF-A	FFY 22	ADF - Blue Ridge Road Improvements	ADF	50	$2,715,000.00	$0.00	$2,715,000.00
U-6241-ADF	FFY 22	ADF - Main Street Corridor	ADF	50	$7,201,484.00	$0.00	$7,201,484.00
TC-0017	FFY 22	Improvements at Existing Bus Stops (Accessibility)	STBGDA	50	$236,500.00	$0.00	$236,500.00
TL-0010	FFY 22	Bundled Enhanced Transfer Points	STBGDA	20	$787,200.00	$0.00	$140,000.00
TC-0016	FFY 22	Improvements at Existing Bus Stops (Amenities)	STBGDA	50	$335,500.00	$0.00	$335,500.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
TL-0011	GoTriangle	●	●	●	○	○	LAPP Records	2/1/2022	4/1/2022		Full Exposure
							NCDOT Records				
C-5604OF-A	Raleigh	○	○	○	○	●	LAPP Records				Full Exposure
							NCDOT Records				
U-6241-ADF	Rolesville	○	○	○	○	●	LAPP Records				Full Exposure
							NCDOT Records				
TC-0017	GoTriangle	●	●	●	○	○	LAPP Records	2/1/2022	4/1/2022		Full Exposure
							NCDOT Records				
TL-0010	GoRaleigh	○	○	●	○	○	LAPP Records				Full Exposure
							NCDOT Records				
TC-0016	GoTriangle	●	●	●	○	○	LAPP Records	2/1/2022	4/1/2022		Full Exposure
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
U-5521	FFY 22	West Street Extension	STBGDA	30	$1,670,900.00	$0.00	$1,670,900.00
U-5530GA-A	FFY 22	ADF - Park Depot Greenway Trail	ADF	50	$60,000.00	$0.00	$60,000.00
U-6223-ADF	FFY 22	ADF - NC 42E Extension	ADF	50	$2,500,000.00	$0.00	$2,500,000.00
U-5118BA -A	FFY 23	ADF - Ligon Mill Operational Improvements	ADF	50	$581,113.50	$0.00	$581,113.50
TL-0010	FFY 23	Blue Ridge Road/ District Drive Transit Connectivity and Access	FLEX	20	$140,000.00	$0.00	$140,000.00
C-5604HA-A	FFY 23	ADF - Mingo Creek Greenway	ADF	50	$1,224,880.00	$0.00	$1,224,880.00

TIP ID	Agency	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
U-5521	Raleigh	○	◉	○	○	○	LAPP Records	10/31/2018	3/1/2022		Full Exposure
							NCDOT Records				
U-5530GA-A	Fuquay-Vari	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
U-6223-ADF	Clayton	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
U-5118BA -A	Wake Forest	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
TL-0010	GoRaleigh	◉	○	◉	○	○	LAPP Records				Full Exposure
							NCDOT Records				
C-5604HA-A	Knightdale	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
BL-0050	FFY 23	East Main Street Sidewalk Connector	CMAQ	30	$455,000.00	$0.00	$455,000.00
EB-6021-ADF	FFY 23	ADF - Beaver Creek Greenway	ADF	50	$3,442,629.82	$0.00	$3,442,629.82
U-5529 -ADF	FFY 23	ADF - Avent Ferry Road Improvements	ADF	50	$217,631.58	$0.00	$217,631.58
BL-0091	FFY 24	Higgins Greenway Ph IV	CMAQ	21	$1,935,895.00	$0.00	$1,935,895.00
B-5121-ADF	FFY 24	ADF - Capital Blvd/Peace Street Bridge Replacement	ADF	50	$2,530,437.00	$0.00	$2,530,437.00
HL-0140	FFY 24	Jones Sausage Road - Phase 1	STBGDA	44	$7,680,000.00	$0.00	$7,680,000.00

TIP ID	Agency	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
BL-0050	Clayton	○	◉	◉	○	○	LAPP Records	6/15/2022	10/15/2022	7/15/2023	Full Exposure
							NCDOT Records				
EB-6021-ADF	Apex	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
U-5529 -ADF	Holly Springs	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
BL-0091	Cary	○	○	◉	○	○	LAPP Records			6/1/2024	Full Exposure
							NCDOT Records				
B-5121-ADF	Raleigh	○	○	○	○	◉	LAPP Records				Full Exposure
							NCDOT Records				
HL-0140	Garner	○	◉	◉	○	○	LAPP Records				Full Exposure
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
BL-0094	FFY 24	Harnett Central Bike/Ped Path	STBGDA	27	$440,000.00	$0.00	$440,000.00
HL-0028-ADF	FFY 24	ADF - 401/Mill Creek Operational Improvements	ADF	50	$900,000.00	$0.00	$900,000.00
HL-0128	FFY 24	Rolesville Road/Riley Hill Road Intersection Improvements	STBGDA	79	$229,600.00	$0.00	$651,200.00
HL-0127	FFY 24	Shotwell Rd/US70B Intersection Improvements	CRPDA	20	$4,600,000.00	$0.00	$4,600,000.00
C-5604ID-AD	FFY 24	ADF - Higgins Greenway Phase III	ADF	50	$800,000.00	$0.00	$800,000.00
HL-0032-ADF	FFY 24	ADF - Lake Boone Trail Safety Improvements	ADF	50	$224,088.00	$0.00	$224,088.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
BL-0094	Harnett Cou	●	●	●	○	○	LAPP Records	12/4/2023	3/6/2024		Full Exposure
							NCDOT Records				
HL-0028-ADF	Fuquay-Vari	○	○	○	○	●	LAPP Records				Full Exposure
							NCDOT Records				
HL-0128	Wake Count	●	●	○	○	○	LAPP Records	12/1/2023		9/1/2024	Full Exposure
							NCDOT Records	8/19/2024			
HL-0127	Division 4/Cl	○	○	●	○	○	LAPP Records				Full Exposure
							NCDOT Records			6/4/2024	
C-5604ID-AD	Cary	○	○	○	○	●	LAPP Records				Full Exposure
							NCDOT Records				
HL-0032-ADF	Raleigh	○	○	○	○	●	LAPP Records				Full Exposure
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
HL-0122	FFY 24	NC 50/Mt. Vernon Church Turn Lanes	STBGDA	77	$335,200.00	$0.00	$830,400.00
BL-0128	FFY 25			20	$244,800.00	$0.00	$244,800.00
TL-0059	FFY 25			20	$270,709.00	$0.00	$270,709.00
TL-0058	FFY 25			20	$432,000.00	$0.00	$432,000.00
BL-0125	FFY 25			30	$1,085,000.00	$0.00	$1,085,000.00
BL-0127	FFY 25		BGDA	20	$668,000.00	$0.00	$668,000.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
HL-0122	Wake Count	●	●	○	○	○	LAPP Records	12/1/2023	2/1/2024	9/1/2024	Full Exposure
							NCDOT Records				
BL-0128		●	●	○	○	○	LAPP Records	1/1/2025	1/1/2025	1/1/2025	Full Exposure
							NCDOT Records				
TL-0059		○	○	●	○	○	LAPP Records	9/20/2023	9/20/2023	9/20/2023	Full Exposure
							NCDOT Records				
TL-0058		○	○	○	●	○	LAPP Records	7/31/2025	8/1/2025	7/15/2026	Full Exposure
							NCDOT Records				
BL-0125		○	●	●	○	○	LAPP Records	10/2/2024	12/23/2024	9/1/2025	Full Exposure
							NCDOT Records				
BL-0127		●	○	●	○	○	LAPP Records	8/20/2024	9/10/2024	3/4/2025	Full Exposure
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
TL-0057	FFY 25			20	$422,064.00	$0.00	$422,064.00
HL-0141	FFY 25			20	$981,500.00	$0.00	$981,500.00
TD-5264B	FFY 25			97	$2,000,000.00	$0.00	$2,000,000.00
HL-0119	FFY 25		STBGD	55	$14,000,000.00	$0.00	$14,000,000.00
HL-0122	FFY 25			20	$830,400.00	$0.00	$830,400.00
BL-0129	FFY 25		CMAQ	50	$2,657,842.00	$0.00	$2,657,842.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
TL-0057		○	○	○	◉	○	LAPP Records	4/1/2024	6/28/2024	11/1/2024	Full Exposure
							NCDOT Records				
HL-0141		○	○	◉	○	○	LAPP Records	5/1/2025	3/1/2024	1/1/2025	Full Exposure
							NCDOT Records				
TD-5264B		○	○	◉	○	○	LAPP Records	3/14/2023	9/1/2023	9/1/2023	Full Exposure
							NCDOT Records				
HL-0119		○	○	◉	○	○	LAPP Records	7/1/2024	10/30/2023	7/15/2025	Full Exposure
							NCDOT Records				
HL-0122		○	○	◉	○	○	LAPP Records	3/1/2024	10/1/2024	9/15/2025	Full Exposure
							NCDOT Records				
BL-0129		○	○	◉	○	○	LAPP Records	2/28/2024	1/31/2024	11/6/2024	Full Exposure
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
HL-0172	FFY 26		BGDA	20	$1,098,370.00	$0.00	$1,098,370.00
HL-0173	FFY 26			35	$831,740.00	$0.00	$831,740.00
BL-0173	FFY 26		TADA	20	$429,200.00	$0.00	$429,200.00
HL-0171	FFY 26			40	$750,600.00	$0.00	$750,600.00
HL-0170	FFY 26			50	$190,000.00	$0.00	$190,000.00
W-5805E	FFY 26			60	$1,016,000.00	$0.00	$1,016,000.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
HL-0172		●	●	○	○	○	LAPP Records	5/1/2026	9/1/2026	10/1/2027	Full Exposure
							NCDOT Records				
HL-0173		●	●	○	○	○	LAPP Records	4/13/2026	5/13/2026	10/15/2027	Full Exposure
							NCDOT Records				
BL-0173		○	●	○	○	○	LAPP Records	9/15/2025	10/1/2025	11/15/2026	Full Exposure
							NCDOT Records				
HL-0171		●	●	○	○	○	LAPP Records	4/13/2026	5/13/2026	10/15/2027	Full Exposure
							NCDOT Records				
HL-0170		●	●	○	○	○	LAPP Records	4/13/2026	5/13/2026	10/15/2027	Full Exposure
							NCDOT Records				
W-5805E		○	○	●	○	○	LAPP Records	10/1/2023	1/1/2024	10/14/2025	Full Exposure
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Full Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
BL-0174	FFY 26		BGDA	20	$2,845,796.00	$0.00	$2,845,796.00
HL-0174	FFY 26			20	$2,400,000.00	$0.00	$2,400,000.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
BL-0174		○	◉	◉	○	○	LAPP Records	5/1/2026	8/1/2025	9/1/2026	Full Exposure
							NCDOT Records				
HL-0174		◉	○	○	○	○	LAPP Records	1/1/2026	2/29/2028	7/1/2030	Full Exposure
							NCDOT Records				

Partial Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
EL-5100AD	FFY 13	Priority Pedestrian Corridors			$156,880.00	$149,041.00	$1,150,959.00
B-5121	FFY 15	Capital Blvd/Peace Street Bridge Replacement	STPDA	20	$1,121,620.00	$4,690,526.00	$309,474.00
EL-5100AD	FFY 15	Priority Pedestrian Corridors	TAP	20	$1,300,000.00	$149,041.00	$1,150,959.00
U-5118AE	FFY 15	OI NC 55 Apex Peakway	STPDA	20	$536,000.00	$37,632.00	$498,368.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
EL-5100AD	Wake Forest	◉	○	○	○	○	LAPP Records				Partial Exposure
							NCDOT Records	10/10/2012	9/2/2015	12/6/2017	
B-5121	Raleigh	○	◉	○	○	○	LAPP Records	9/29/2014	1/5/2015		Partial Exposure
							NCDOT Records	9/2/2008	8/10/2015	4/11/2016	
EL-5100AD	Wake Forest	○	◉	◉	○	○	LAPP Records		11/3/2014	6/30/2015	Partial Exposure
							NCDOT Records	10/10/2012	9/2/2015	12/6/2017	
U-5118AE	Apex	◉	◉	◉	○	○	LAPP Records	4/1/2015	5/1/2015	9/4/2015	Partial Exposure
							NCDOT Records	5/21/2015	3/21/2016	10/18/2016	

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Partial Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
U-5118AF	FFY 15	OI Kelly Rd & Olive Chapel	STPDA	20	$400,000.00	$1.00	$399,999.00
U-5118BA	FFY 15	Ligon Mill Road	STPDA	20	$1,920,000.00	$170,345.00	$1,749,655.00
U-5537	FFY 15	Lake Pine Drive Improvements	STPDA	20	$668,000.00	$43,494.00	$624,506.00
U-5514	FFY 15	Capital Boulevard Pedestrian Improvements	STPDA	20	$412,880.00	$103,128.00	$309,752.00
U-5315	FFY 15	Morrisville Parkway Extension	STPDA	50	$3,000,000.00	$260,000.00	$2,740,000.00
U-5529	FFY 15	Avent Ferry Road Improvements	STPDA	20	$80,000.00	$153,849.00	$1,510,151.00

TIP ID	Agency	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
U-5118AF	Apex	●	●	●	○	○	LAPP Records	4/1/2015	5/1/2015	9/4/2015	Partial Exposure
							NCDOT Records	5/7/2015		8/24/2016	
U-5118BA	Wake Forest	○	○	●	○	○	LAPP Records			1/5/2015	Partial Exposure
							NCDOT Records	8/23/2010		8/17/2018	
U-5537	Apex	○	○	●	○	○	LAPP Records	3/14/2014	8/1/2014	4/1/2015	Partial Exposure
							NCDOT Records	3/11/2014	11/2/2016	8/24/2020	
U-5514	Raleigh	○	●	○	○	○	LAPP Records	12/1/2014			Partial Exposure
							NCDOT Records	12/13/2012		9/23/2015	
U-5315	Cary	○	○	●	○	○	LAPP Records	2/1/2014	6/15/2014	4/15/2015	Partial Exposure
							NCDOT Records	1/19/2011			
U-5529	Holly Springs	○	●	○	○	○	LAPP Records	8/1/2014	2/1/2015		Partial Exposure
							NCDOT Records	11/25/2013	10/24/2016	8/26/2019	

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Partial Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
U-5530IB	FFY 15	White Oak Greenway	STPDA	50	$2,715,500.00	$1,788.00	$2,713,712.00
U-5530NA	FFY 16	RTP/Morrisville Davis Drive Trail	TAP	40	$990,000.00	$104,861.00	$885,139.00
C-5604IA	FFY 16	Panther Creek Greenway & Trailhead	CMAQ	56	$1,005,840.00	$21,327.00	$984,513.00
B-5121	FFY 16	Capital Blvd/Peace Street Bridge Replacement	STPDA	50	$5,000,000.00	$4,690,526.00	$309,474.00
C-5604OB	FFY 16	Raleigh BikeShare Implementation	TAP	20	$1,548,800.00	$8,949.00	$1,539,851.00
W-5601AB	FFY 16	Roundabout at NC 96 and NC 98	STPDA	20	$600,000.00	$222,158.00	$377,842.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
U-5530IB	Cary	○	◉	◉	○	○	LAPP Records	3/1/2014	10/31/2014	10/15/2015	Partial Exposure
							NCDOT Records		12/29/2015	2/28/2017	
U-5530NA	RTP	○	○	◉	○	○	LAPP Records	9/30/2015	12/15/2015	4/15/2016	Partial Exposure
							NCDOT Records			8/25/2016	
C-5604IA	Cary	○	○	◉	○	○	LAPP Records	7/31/2016		9/30/2016	Partial Exposure
							NCDOT Records	8/24/2017		9/12/2017	
B-5121	Raleigh	○	○	◉	○	○	LAPP Records			6/16/2015	Partial Exposure
							NCDOT Records	9/2/2008	8/10/2015	4/11/2016	
C-5604OB	GoRaleigh	○	○	◉	○	○	LAPP Records	3/31/2016	2/29/2016	8/30/2016	Partial Exposure
							NCDOT Records	4/19/2017		9/4/2018	
W-5601AB	Division 5	○	○	◉	○	○	LAPP Records				Partial Exposure
							NCDOT Records	11/13/2014	7/19/2016	4/17/2017	

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Partial Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
U-5530OA	FFY 16	Trailwood Sidewalk	STPDA	20	$595,200.00	$18,365.00	$576,835.00
U-5530GB	FFY 16	Bridge Street Pedestrian Improvements	STPDA	20	$727,360.00	$55,318.00	$672,042.00
W-5601BC	FFY 16	NC 42 at SR 2736	STPDA	20	$300,000.00	$41,329.00	$258,671.00
U-5529	FFY 16	Avent Ferry Road Improvements	STPDA	20	$1,664,000.00	$153,849.00	$1,510,151.00
U-5118GB	FFY 17	US Highway 401- NC 55 & 42	STPDA	20	$686,400.00	$96,207.00	$590,193.00
U-5118FB	FFY 17	Arendell Ave Access Management and OI	STPDA	20	$956,000.00	$54,502.00	$901,498.00

TIP ID	Agency	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
U-5530OA	Raleigh	○	○	◉	○	○	LAPP Records				Partial Exposure
							NCDOT Records			11/16/2017	
U-5530GB	Fuquay-Vari	◉	◉	◉	○	○	LAPP Records	1/14/2016	5/1/2016	6/1/2016	Partial Exposure
							NCDOT Records	12/3/2015	6/20/2016	9/20/2016	
W-5601BC	Division 5	○	○	◉	○	○	LAPP Records				Partial Exposure
							NCDOT Records	5/28/2015		7/19/2016	
U-5529	Holly Springs	○	○	◉	○	○	LAPP Records	12/1/2016	3/4/2017		Partial Exposure
							NCDOT Records	11/25/2013	10/24/2016	8/26/2019	
U-5118GB	Fuquay-Vari	◉	○	◉	○	○	LAPP Records	2/1/2017	3/15/2017	6/30/2017	Partial Exposure
							NCDOT Records	1/11/2017		8/1/2017	
U-5118FB	Zebulon	○	◉	◉	○	○	LAPP Records	6/15/2016	8/1/2015	12/14/2016	Partial Exposure
							NCDOT Records	2/15/2017	4/24/2019		

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Partial Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
U-5317	FFY 17	Connect N Judd Parkway NW (PE, ROW)	STPDA	50	$2,950,000.00	$402,050.00	$4,097,950.00
U-5530PA	FFY 17	NC 210 Sidewalk Connections	STPDA	20	$418,280.00	$356,353.00	$61,927.00
C-5604OC	FFY 17	Walnut Creek Greenway- Trailwood Segment	CMAQ	33	$683,400.00	$399,758.00	$283,642.00
U-5928	FFY 17	Peakway South Salem Interchange	STPDA	50	$2,500,000.00	$1,269,494.00	$11,230,506.00
C-5604OE	FFY 18	Gorman Street Connector	CMAQ	20	$260,000.00	$40,671.00	$219,329.00
C-5604RA	FFY 18	Timber Drive Sidewalks	CMAQ	20	$325,352.00	$54,255.00	$271,097.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
U-5317	Fuquay-Vari	○	◉	○	○	○	LAPP Records	6/6/2015	11/30/2016	6/1/2018	Partial Exposure
							NCDOT Records	12/15/2010	11/1/2016	8/30/2018	
U-5530PA	Angier/Divisi	◉	○	◉	○	○	LAPP Records				Partial Exposure
							NCDOT Records	9/20/2016		5/3/2021	
C-5604OC	Raleigh	○	◉	◉	○	○	LAPP Records	7/1/2016	8/15/2016	6/1/2017	Partial Exposure
							NCDOT Records	2/13/2019	6/10/2019	1/23/2020	
U-5928	Apex	○	○	◉	○	○	LAPP Records	3/31/2017	5/1/2017	9/8/2017	Partial Exposure
							NCDOT Records			2/27/2024	
C-5604OE	Raleigh	○	◉	◉	○	○	LAPP Records	5/1/2017	6/30/2017	8/15/2017	Partial Exposure
							NCDOT Records	4/3/2018		9/24/2019	
C-5604RA	Garner	◉	○	◉	○	○	LAPP Records	6/1/2018		7/1/2018	Partial Exposure
							NCDOT Records	3/12/2018		9/24/2019	

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Partial Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
U-5530AC	FFY 18	James Street to Downtown Apex Ped Improvements	TAP	30	$399,000.00	$41,028.00	$357,972.00
U-5618	FFY 18	Morrisville-Carpenter Road Widening	STP	30	$6,300,000.00	$916,682.00	$5,383,318.00
U-5317	FFY 18	Connect N Judd Parkway NW (CON)	STP	76	$4,500,000.00	$402,050.00	$4,097,950.00
C-5604OF	FFY 19	Blue Ridge Road Pedestrian Improvements	CMAQ	22	$3,595,800.00	$2,287,410.00	$1,308,390.00
U-6096	FFY 19	Old Honeycutt/Purfoy Rd. Intersection Improvements	STP	25	$913,875.00	$862,057.00	$51,818.00
U-6094	FFY 19	Holly Springs Road Widening	STP	20	$2,014,496.00	$1,161,094.00	$11,075,913.00

TIP ID	Agency	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
U-5530AC	Apex	○	○	◉	○	○	LAPP Records	8/1/2017	11/1/2017	6/1/2018	Partial Exposure
							NCDOT Records	8/3/2017		9/9/2019	
U-5618	Morrisville	○	○	◉	○	○	LAPP Records	3/13/2017	5/5/2017	8/3/2018	Partial Exposure
							NCDOT Records		9/26/2017	9/10/2019	
U-5317	Fuquay-Vari	○	○	◉	○	○	LAPP Records	9/30/2016	10/15/2016	1/20/2018	Partial Exposure
							NCDOT Records	12/15/2010	11/1/2016	8/30/2018	
C-5604OF	Raleigh	◉	◉	◉	○	○	LAPP Records	7/1/2018	5/1/2019	9/15/2019	Partial Exposure
							NCDOT Records	1/23/2020	4/6/2021	11/23/2021	
U-6096	Fuquay-Vari	◉	◉	◉	○	○	LAPP Records	10/1/2018	12/25/2018	6/1/2019	Partial Exposure
							NCDOT Records	8/3/2018	2/13/2019	6/27/2019	
U-6094	Holly Springs	○	◉	◉	○	○	LAPP Records		12/1/2017		Partial Exposure
							NCDOT Records	10/25/2018	10/24/2019		

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Partial Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
U-6093	FFY 19	Rock Quarry Road- Part A	STP	30	$9,928,100.00	$3,097,686.00	$6,830,414.00
U-5118IC	FFY 19	Connected Vehicle Technology	STP	20	$1,600,000.00	$4,350.00	$1,595,650.00
C-5604ID	FFY 19	Higgins Greenway Phase III	CMAQ	30	$2,030,000.00	$856,885.00	$1,173,115.00
U-6222	FFY 20	NC 98 at Camp Kanata	STBGDA	20	$1,097,600.00	$171,071.00	$926,529.00
BL-0037	FFY 20	Crabtree Creek Greenway Connector - Weston	CMAQ	20	$2,260,000.00	$16,000.00	$2,244,000.00
BL-0038	FFY 20	Jones Street Sidewalk	CMAQ	20	$725,040.00	$193,472.00	$531,568.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
U-6093	Raleigh	○	○	◉	○	○	LAPP Records	1/15/2018	1/15/2018	3/1/2019	Partial Exposure
							NCDOT Records	8/26/2020	3/4/2021	6/26/2022	
U-5118IC	Cary	○	○	◉	○	○	LAPP Records			8/1/2018	Partial Exposure
							NCDOT Records	8/21/2018		7/31/2019	
C-5604ID	Cary	○	◉	◉	○	○	LAPP Records	9/30/2018	10/1/2018	9/30/2019	Partial Exposure
							NCDOT Records	11/21/2018	6/17/2019	5/17/2023	
U-6222	Division 5	◉	◉	◉	○	○	LAPP Records				Partial Exposure
							NCDOT Records	11/14/2019		8/17/2021	
BL-0037	Cary	○	○	◉	○	○	LAPP Records				Partial Exposure
							NCDOT Records	1/3/2024			
BL-0038	Fuquay-Vari	◉	◉	◉	○	○	LAPP Records				Partial Exposure
							NCDOT Records	2/2/2022	1/9/2023	8/20/2024	

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Partial Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
EB-6019	FFY 20	Laura Duncan Pedestrian Improvements	STBGDA	30	$387,800.00	$241,335.00	$146,465.00
EB-6020	FFY 20	Junny Road Sidewalk Extension	STBGDA	20	$1,426,000.00	$709,104.00	$716,896.00
W-5601EX	FFY 20	NC 42 Turn Lanes	STBGDA	50	$1,834,750.00	$815,913.00	$1,018,837.00
HL-0041	FFY 20	Judd & South Main Intersection Improvements	CMAQ	20	$494,610.00	$490,964.00	$3,646.00
U-6223	FFY 20	42 E Extension	STBGDA	20	$6,735,000.00	$983,560.00	$5,751,440.00
EB-6046	FFY 21	West Chatham Street Sidewalk	STBGDA	60	$381,200.00	$375,200.00	$6,000.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
EB-6019	Apex	○	○	◉	○	○	LAPP Records				Partial Exposure
							NCDOT Records	10/30/2019		1/21/2021	
EB-6020	Angier/Divisi	◉	◉	◉	○	○	LAPP Records				Partial Exposure
							NCDOT Records	9/15/2021	9/25/2024	8/8/2025	
W-5601EX	Division 5	○	◉	◉	○	○	LAPP Records				Partial Exposure
							NCDOT Records	3/15/2016	9/9/2019	9/26/2022	
HL-0041	Fuquay-Vari	◉	◉	◉	○	○	LAPP Records				Partial Exposure
							NCDOT Records	3/10/2022	3/27/2022	4/13/2023	
U-6223	Clayton	○	◉	◉	○	○	LAPP Records				Partial Exposure
							NCDOT Records	2/11/2020	3/10/2021	6/15/2022	
EB-6046	Apex	○	○	◉	○	○	LAPP Records	4/1/2020	10/1/2020	6/1/2021	Partial Exposure
							NCDOT Records	1/3/2024		6/27/2024	

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Partial Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
EB-6049	FFY 21	Avent Ferry Road Sidewalk Connectors	STBGDA	20	$1,000,000.00	$4,000.00	$996,000.00
TM-0026	FFY 21	GoApex Route 1 Bus Stop Improvements	STBGDA	30	$427,000.00	$359,673.00	$67,327.00
EB-6048	FFY 21	Wendell Boulevard Sidewalk Project	TAP	20	$827,275.00	$68,000.00	$759,275.00
U-6244	FFY 21	Wendell Boulevard/Wendell Falls Parkway Intersection Project	STBGDA	25	$576,818.00	$545,318.00	$31,500.00
U-6242	FFY 21	Old Wake Forest Road - North	STBGDA	20	$11,158,400.00	$2,512,965.00	$8,645,435.00
BL-0024	FFY 22	NW Cary Parkway Sidewalk	TAP	50	$2,482,500.00	$1,071,750.00	$1,410,750.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
EB-6049	Holly Springs	○	○	◉	○	○	LAPP Records				Partial Exposure
							NCDOT Records	11/30/2020			
TM-0026	Apex	○	○	◉	○	○	LAPP Records	4/1/2020	9/1/2020	5/1/2021	Partial Exposure
							NCDOT Records			11/12/2021	
EB-6048	Wendell	○	◉	◉	○	○	LAPP Records	6/3/2020	10/14/2020	10/6/2021	Partial Exposure
							NCDOT Records	4/16/2021	9/17/2021	6/29/2023	
U-6244	Wendell	○	◉	◉	○	○	LAPP Records	6/3/2020	10/14/2020	10/6/2021	Partial Exposure
							NCDOT Records	4/16/2021	5/26/2022	8/8/2024	
U-6242	Raleigh	○	◉	◉	○	○	LAPP Records	10/1/2020	10/1/2020		Partial Exposure
							NCDOT Records	11/30/2020	9/26/2022		
BL-0024	Cary	○	◉	◉	○	○	LAPP Records	12/30/2021	5/16/2022		Partial Exposure
							NCDOT Records		6/23/2022	5/9/2023	

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Partial Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
HL-0028	FFY 22	Highway 401/Mill Creek Rd Intersection Operational Improvements	STBGDA	20	$329,157.00	$81,782.00	$247,375.00
HL-0029	FFY 22	NC 55 Widening	STBGDA	66	$508,305.00	$40,700.00	$467,605.00
HL-0033	FFY 22	Airport Boulevard Extension	STBGDA	40	$4,244,615.00	$246,548.00	$3,998,067.00
BL-0022	FFY 22	Downtown Varina Pedestrian Improvements	TAP	20	$1,165,992.00	$895,224.00	$270,768.00
HL-0030	FFY 22	Holly Springs Road/Main Street Intersection Improvements	STBGDA	35	$780,000.00	$768,000.00	$12,000.00
BL-0051	FFY 23	Penny Road Sidewalk Project	CMAQ	22	$350,000.00	$78,000.00	$272,000.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
HL-0028	Fuquay-Vari	●	●	●	○	○	LAPP Records	3/15/2022	4/1/2022	7/1/2022	Partial Exposure
							NCDOT Records	11/12/2021		6/29/2023	
HL-0029	Holly Springs	○	●	●	○	○	LAPP Records	2/26/2021	8/3/2021	10/1/2021	Partial Exposure
							NCDOT Records	11/9/2021		4/23/2024	
HL-0033	Division 5/M	○	●	●	○	○	LAPP Records	5/28/2021	10/4/2021	6/1/2022	Partial Exposure
							NCDOT Records		2/24/2022	1/14/2026	
BL-0022	Fuquay-Vari	●	●	●	○	○	LAPP Records	10/31/2021		7/1/2022	Partial Exposure
							NCDOT Records	12/28/2021	5/31/2023	9/17/2024	
HL-0030	Holly Springs	○	●	●	○	○	LAPP Records	2/26/2021	8/3/2021	10/1/2021	Partial Exposure
							NCDOT Records	11/15/2021	9/26/2022	5/1/2024	
BL-0051	Division 5	●	●	●	○	○	LAPP Records	12/2/2022		9/8/2023	Partial Exposure
							NCDOT Records	9/26/2022	9/16/2025		

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Partial Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
U-5928	FFY 23	Apex Peakway SW Connector	STBGANY	50	$12,500,000.00	$1,269,494.00	$11,230,506.00
HL-0051	FFY 23	Jones Franklin at Athens SB Left Turn Lane	STBGDA	20	$472,000.00	$86,000.00	$386,000.00
BL-0054	FFY 23	Southeast Judd Pedestrian Improvements	STBGDA	20	$579,168.00	$59,248.00	$519,920.00
BL-0052	FFY 23	Main Street Sidewalk Connector	STBGDA	20	$660,000.00	$268,000.00	$392,000.00
BL-0048	FFY 23	Old Apex Road Sidewalk Gap	STBGDA	40	$1,200,000.00	$15,000.00	$1,185,000.00
BL-0047	FFY 23	Downtown Apex Safe Routes to School and Transit Connections	TAP	20	$1,395,357.00	$336,608.00	$1,058,749.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
U-5928	Apex	○	○	◉	○	○	LAPP Records	6/20/2019	12/1/2019	4/1/2022	Partial Exposure
							NCDOT Records			2/27/2024	
HL-0051	Division 5	◉	◉	◉	○	○	LAPP Records	12/2/2022		9/8/2023	Partial Exposure
							NCDOT Records	6/2/2022	9/12/2025		
BL-0054	Fuquay-Vari	◉	◉	◉	○	○	LAPP Records	10/31/2022	4/1/2023	7/1/2023	Partial Exposure
							NCDOT Records	11/14/2022		8/19/2024	
BL-0052	Holly Springs	◉	◉	◉	○	○	LAPP Records	9/30/2022		12/29/2023	Partial Exposure
							NCDOT Records	9/20/2022	2/13/2025		
BL-0048	Cary	○	○	◉	○	○	LAPP Records	12/30/2022	4/25/2023	8/15/2023	Partial Exposure
							NCDOT Records	2/15/2024			
BL-0047	Apex	○	◉	◉	○	○	LAPP Records	3/1/2022	4/1/2022	6/1/2023	Partial Exposure
							NCDOT Records	1/3/2024	5/10/2024		

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

Partial Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
BL-0053	FFY 23	"Rails to Trails"	CMAQ	20	$2,976,000.00	$411,208.00	$2,564,792.00
HL-0121	FFY 24	NC 50/Old Weaver Trail EB Right Turn Lane	STBGDA	20	$916,800.00	$642,200.00	$274,600.00
BL-0089	FFY 24	Southwest Downtown Bike & Pedestrian Gateway	CMAQ	40	$657,000.00	$6,000.00	$651,000.00
BL-0090	FFY 24	Angier Elementary School Sidewalk Connection	STBGDA	20	$878,400.00	$180,000.00	$698,400.00
BL-0093	FFY 24	Utley Creek Greenway West	CMAQ	30	$1,925,000.00	$14,000.00	$1,911,000.00
U-6094	FFY27		STPBGDA	35	$12,237,007.00	$1,161,094.00	$11,075,913.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
BL-0053	Franklin Cou	●	●	●	○	○	LAPP Records	7/29/2022	8/1/2022		Partial Exposure
							NCDOT Records	3/2/2023	5/1/2025		
HL-0121	Division 5	●	●	●	○	○	LAPP Records	12/1/2023	2/1/2024	9/1/2024	Partial Exposure
							NCDOT Records	12/4/2023	4/15/2025	12/23/2025	
BL-0089	Raleigh	○	○	●	○	○	LAPP Records	9/1/2023		11/1/2023	Partial Exposure
							NCDOT Records	5/20/2024			
BL-0090	Angier/Divisi	●	●	●	○	○	LAPP Records	12/15/2023	1/2/2024	8/1/2024	Partial Exposure
							NCDOT Records	11/2/2023	7/29/2025		
BL-0093	Holly Springs	○	○	●	○	○	LAPP Records			9/1/2023	Partial Exposure
							NCDOT Records	1/3/2024			
U-6094		○	○	●	○	○	LAPP Records	10/7/2024	10/29/2019	5/20/2026	Partial Exposure
							NCDOT Records	10/25/2018	10/24/2019		

No Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

No Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
U-5500B	FFY 16	Green Level West Rd Widening	STPDA	20	$2,072,649.00	$2,072,649.00	$0.00
U-6243	FFY 21	Holly Springs Road - Phase II	STBGDA	80	$3,600,000.00	$3,600,000.00	$0.00
HL-0032	FFY 22	Lake Boone Trail Safety Improvements	STBGDA	20	$1,017,600.00	$1,017,600.00	$0.00
BL-0092	FFY 24	Alston Ridge Greenway	CMAQ	40	$929,192.00	$929,192.00	$0.00
BL-0095	FFY 24	Saunders Street and Hinton Street Sidewalk	STBGDA	20	$1,075,200.00	$1,075,200.00	$0.00
BL-0128	FFY 27		TBD	20	$520,000.00	$0.00	$244,800.00

TIP ID	Agency	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
U-5500B	Cary			●			LAPP Records	8/29/2016		12/1/2016	No Exposure
							NCDOT Records			11/21/2016	
U-6243	Holly Springs			●			LAPP Records				No Exposure
							NCDOT Records			8/4/2021	
HL-0032	Raleigh			●			LAPP Records	12/1/2021		4/1/2022	No Exposure
							NCDOT Records	11/3/2021		1/31/2023	
BL-0092	Fuquay-Vari			●			LAPP Records	10/31/2023		11/1/2023	No Exposure
							NCDOT Records	9/25/2023		5/14/2025	
BL-0095	Apex			●			LAPP Records	3/1/2023	10/2/2023	5/31/2024	No Exposure
							NCDOT Records	1/3/2024		3/3/2026	
BL-0128				●			LAPP Records	7/8/2025	11/4/2025	3/1/2027	No Exposure
							NCDOT Records				

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

No Exposure

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
BL-0049	FFY 27	Louis Stephens Drive Sidewalk Gap Connectivity	CMAQ	30	$385,000.00	$0.00	$385,000.00
HL-0128	FFY 27		TBD	20	$651,200.00	$0.00	$651,200.00
HL-0186	FFY 27		TBD	30	$205,030.00	$0.00	$205,030.00
HL-0185A	FFY 27		TBD	20	$9,332,928.00	$0.00	$9,332,928.00
BL-0188	FFY 27		TBD	74	$5,338,552.00	$0.00	$5,338,552.00
BL-0187	FFY 27		TBD	20	$5,018,120.00	$0.00	$5,018,120.00

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
BL-0049	Morrisville	○	○	◉	○	○	LAPP Records				No Exposure
							NCDOT Records	9/26/2022			
HL-0128		○	○	◉	○	○	LAPP Records	10/17/2025	1/1/2026	7/1/2027	No Exposure
							NCDOT Records	8/19/2024			
HL-0186		○	◉	○	○	○	LAPP Records	9/30/2026	10/5/2026	3/16/2028	No Exposure
							NCDOT Records				
HL-0185A		○	○	◉	○	○	LAPP Records	9/30/2026	6/2/2026	11/30/2026	No Exposure
							NCDOT Records				
BL-0188		○	○	◉	○	○	LAPP Records	10/14/2026	3/2/2026	7/31/2026	No Exposure
							NCDOT Records				
BL-0187		○	○	○	◉	○	LAPP Records	12/30/2026	8/30/2027	9/15/2027	No Exposure
							NCDOT Records				

REVIEW

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

REVIEW

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
C-5166A	FFY 09	NC 56 East Greenway	CMAQ		$907,400.00	$2,336,472.00	($1,429,072.00)
C-5166B	FFY 09	NC 56 West Greenway	CMAQ		$766,000.00	$1,450,663.00	($684,663.00)
U-5501	FFY 12	Reedy Creek Road			$160,000.00	$4,563,603.00	($3,931,574.00)
U-5530OB	FFY 16	Leesville SRTS	STPDA	20	$446,480.00	$660,986.00	($214,506.00)
U-5515	FFY 16	Stadium Drive Complete Streets	STPDA	20	$3,562,400.00	$4,542,473.00	($980,073.00)
U-5118OA	FFY 17	Wake Forest/Blount/Person Rd. Complete Streets	STPDA	28	$1,274,400.00	$1,735,909.00	($461,509.00)

TIP ID	Agency	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
C-5166A	Creedmoor	○	○	◉	○	○	LAPP Records				REVIEW
							NCDOT Records	12/20/2012	9/21/2015	4/3/2018	
C-5166B	Creedmoor	○	○	◉	○	○	LAPP Records				REVIEW
							NCDOT Records	12/20/2012	9/23/2015	4/3/2018	
U-5501	Cary	○	○	○	○	○	LAPP Records				REVIEW
							NCDOT Records	11/3/2011		8/26/2019	
U-5530OB	Raleigh	○	○	◉	○	○	LAPP Records				REVIEW
							NCDOT Records	6/13/2017		4/24/2020	
U-5515	Wake Forest	○	◉	◉	○	○	LAPP Records		9/1/2015	11/1/2016	REVIEW
							NCDOT Records	4/11/2013	11/10/2015	9/25/2017	
U-5118OA	Raleigh	○	○	◉	○	○	LAPP Records	7/1/2016	5/1/2016	3/1/2017	REVIEW
							NCDOT Records	6/22/2017		8/15/2018	

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

REVIEW

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
C-5604JA	FFY 17	Utley Creek Greenway Connection	CMAQ	20	$580,000.00	$880,286.00	($300,286.00)
C-5604QA	FFY 17	Main Street Improvements	CMAQ	20	$506,000.00	$1,498,036.00	($992,036.00)
C-5604IB	FFY 17	White Oak Creek Greenway- MacArthur Section	CMAQ	55	$2,047,500.00	$3,274,005.00	($1,226,505.00)
U-5501	FFY 19	Reedy Creek Road Improvements Phase II	STP	20	$632,029.00	$4,563,603.00	($3,931,574.00)
HL-0042	FFY 20	Hwy 55 and NE Judd Parkway Intersection Improvements	CMAQ	20	$1,497,746.00	$2,103,993.00	($606,247.00)
BL-0036	FFY 20	Crabtree Creek Greenway- Bond to High House	CMAQ	20	$1,320,000.00	$1,570,000.00	($250,000.00)

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
C-5604JA	Holly Springs	●	●	●	○	○	LAPP Records	5/1/2016	9/1/2016	7/1/2017	REVIEW
							NCDOT Records	9/23/2016	3/2/2020	8/4/2021	
C-5604QA	Youngsville	●	○	●	○	○	LAPP Records	4/14/2017	11/1/2016	8/16/2017	REVIEW
							NCDOT Records	9/20/2016		9/11/2019	
C-5604IB	Cary	○	○	●	○	○	LAPP Records	12/1/2016		7/14/2017	REVIEW
							NCDOT Records	1/11/2017		9/4/2018	
U-5501	Cary	○	○	●	○	○	LAPP Records		8/1/2017	6/1/2018	REVIEW
							NCDOT Records	11/3/2011		8/26/2019	
HL-0042	Fuquay-Vari	●	●	●	○	○	LAPP Records				REVIEW
							NCDOT Records	2/2/2022	3/6/2023	11/8/2024	
BL-0036	Cary	●	○	●	○	○	LAPP Records				REVIEW
							NCDOT Records	12/2/2021		10/19/2023	

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

REVIEW

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
U-6227	FFY 20	Carpenter Fire Station Widening	STBGDA	55	$2,533,500.00	$6,178,500.00	($2,533,500.00)
U-6225	FFY 20	White Oak, Hebron, Ackerman Roundabout	STBGDA	25	$1,616,712.00	$2,389,257.00	($772,545.00)
EB-6021	FFY 20	Beaver Creek Greenway Extension	TAP	70	$1,052,881.00	$1,060,881.00	($8,000.00)
U-6241	FFY 21	Burlington Mills Road Realignment & Main St Improvements	STBGDA	20	$4,838,955.00	$4,838,956.00	($1.00)
HL-0031	FFY 22	South Smithfield Road and Poole Road Intersection Improvements	STBGDA	24	$1,597,500.00	$1,754,600.00	($157,100.00)
HL-0027	FFY 22	Sunset Lake Road Widening Phase II	STBGDA	20	$1,312,207.00	$1,542,200.00	($229,993.00)

TIP ID	Agency	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
U-6227	Cary	○	◉	○	○	○	LAPP Records				REVIEW
							NCDOT Records		2/8/2021	2/25/2026	
U-6225	Garner	○	◉	◉	○	○	LAPP Records				REVIEW
							NCDOT Records	9/24/2019	4/15/2021	8/4/2023	
EB-6021	Apex	○	○	◉	○	○	LAPP Records				REVIEW
							NCDOT Records	9/23/2019		3/27/2022	
U-6241	Rolesville	○	○	◉	○	○	LAPP Records	4/15/2020		1/11/2021	REVIEW
							NCDOT Records			3/2/2022	
HL-0031	Division 5	○	◉	◉	○	○	LAPP Records	1/1/2022	3/1/2022	9/1/2022	REVIEW
							NCDOT Records		4/4/2022	9/12/2024	
HL-0027	Fuquay-Vari	◉	◉	◉	○	○	LAPP Records	3/15/2022	4/1/2022	7/1/2022	REVIEW
							NCDOT Records	11/15/2021	3/6/2023		

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

REVIEW

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
BL-0027	FFY 22	Crabtree Creek Greenway Trail Gap	STBGDA	55	$895,170.00	$897,920.00	($2,750.00)
BL-0026	FFY 22	Louis Stephens Dr./O'Kelly Chapel Rd. Trail Connection	STBGDA	30	$1,176,661.00	$1,688,342.00	($511,681.00)
U-6227	FFY 22	Carpenter Fire Station Rd Widening - Construction	STBGDA	55	$3,645,000.00	$6,178,500.00	($2,533,500.00)
BL-0023	FFY 22	Holly Ridge Schools Pedestrian Safety	STBGDA	50	$557,500.00	$561,500.00	($4,000.00)
HL-0050	FFY 23	Dillard Drive Two Way Left Turn Lane (TWLTL)	STBGDA	37	$802,500.00	$1,447,566.00	($645,066.00)
HL-0052	FFY 23	Blue Ridge Road Improvements and House Creek Trail Grade Separation	STBGDA	20	$4,321,000.00	$6,398,000.00	($2,077,000.00)

TIP ID	Agency:	PE	ROW	CON	DB	ADF		NEPA Auth.	ROW Auth.	Construction Auth.	Status
BL-0027	Raleigh	○	○	◉	○	○	LAPP Records	8/1/2021		10/1/2021	REVIEW
							NCDOT Records	9/16/2021		9/17/2025	
BL-0026	RTP	◉	○	◉	○	○	LAPP Records	5/1/2021	10/1/2021	7/1/2022	REVIEW
							NCDOT Records	4/11/2022		11/8/2024	
U-6227	Cary	○	○	◉	○	○	LAPP Records	9/15/2020	10/30/2020	11/1/2021	REVIEW
							NCDOT Records		2/8/2021	2/25/2026	
BL-0023	Holly Springs	○	○	◉	○	○	LAPP Records	12/31/2020	12/31/2020	2/19/2021	REVIEW
							NCDOT Records	9/15/2021		3/21/2024	
HL-0050	Division 5	○	◉	◉	○	○	LAPP Records	12/2/2022	2/1/2023	9/8/2023	REVIEW
							NCDOT Records		2/23/2023		
HL-0052	Raleigh	○	○	◉	○	○	LAPP Records	12/1/2022		3/1/2023	REVIEW
							NCDOT Records	11/4/2022		4/15/2025	

LAPP Project Stoplight Report

Data Source Dates

Raleigh	3/26/2026
CMAQ	3/26/2026

Authorization Date Comparison

REVIEW

TIP ID	FFY	Project Description	Fund	Local Match %	LAPP Award	Obligated	Exposed
HL-0129	FFY 24	S. Robertson and Main Street Sidwalks	TAP	0	$1.00	$834,820.00	($834,819.00)

Agency:					NEPA Auth.	ROW Auth.	Construction Auth.	Status
Clayton/Divi	PE	◉	DB	○	LAPP Records			REVIEW
	ROW	◉	ADF	○	NCDOT Records	9/11/2024	11/17/2025	
	CON	○						